BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package - 6 Drilling of Bore well and providing pump motor and laying pipeline in ward no.5 surrounding area bytarayanapura sub division**
2	Estimate cost / Amount	Rs.300.00 Lakhs
3	Name of Contractor	Y A Dhanashekar
4	Amount of Contract	Rs.300.00 Lakhs
5	Agreement No	204/2017-18
6	No. and date under which the work order has been issued	204/2017-18 Dated: 23-03-2018
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	22/9/2018
	2. From	10/12/2018
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	79 Days

15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to identification of location for laying distribution pipeline
22	Recommendation of Executive Engineer	As Proposed by AEE

Assistant / ~~Junior~~ Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP